

PROJECT UPDATE

Route 690 S./32nd Street Infrastructure Project

Friday, August 21, 2009

CONTACT: Dale E. Lehnig, PE, CFM, Capital Projects & Engineering Manager
(540) 751-2327
dLehnig@purcellvilleva.gov

PURCELLVILLE: The detour around Route 690 S. / 32nd Street between A Street and Main Street (Business Route 7) continues to be in effect. The Contractor for the Town (Hazel Construction) is installing water main and storm sewer in this area and local traffic ONLY may enter the construction zone. The portion of 690 S./32nd Street that is between Davis Drive and Rugby Court/Glendale Drive, is completely closed to through traffic while the Contractor is working. Access to Rugby Court and Glendale Drive is available from the south only.

The Contractor is currently installing the storm water culvert crossing on S. 32nd Street/690S (just south of Nursery Avenue). The sanitary sewer main installation in 690 S./Nursery Avenue is complete, with a total of about 1,200 feet of sanitary sewer and 8 manholes. We anticipate the completion of the Davis Drive Pump Station abandonment early during the week of August 17. Work on the sanitary sewer paralleling Nursery Avenue is anticipated to begin in late August or early September.

North of Davis Drive, the new 12-inch water main is now active and is serving the residences in that area. Placement of base paving over the water main trench north of Davis Drive has begun. The next steps will be to complete the base pavement of all trenches and a final overlay for the full width of the roadway. Final paving north of Davis Drive is anticipated during the week of August 24th. The water main installation between Davis Drive and Rugby Court is complete. Testing is underway, and we anticipate the installation of water services from the new main to residences during the week of August 24th. During the week of August 24, residents along 690 S./32nd Street (between Davis Drive and Rugby Court) may experience temporary interruptions of water service which will last up to 3 hours. Individual notifications at the residences will be made 24 hours prior to the service interruptions.

During the week of August 24th, the Contractor will complete the installation of the culvert, and will begin installation of storm sewer on the east side of S 32nd Street/690S between Rugby Court and Nursery Avenue. Some grading for the sidewalk on the east side of 32nd Street/690 S. (between Rugby Court and Nursery Avenue) may begin.

By September 4, all work along 690S./S. 32nd Street north of Davis Drive will be completed and the roadway will be paved with the final asphalt. Work by the Town's

contractor will continue south of Davis Drive to install sidewalk between Rugby Court and Nursery Avenue. The roadway will remain graded gravel, with one lane closed during working hours of 8 AM to 2 PM. (Please note that this is revised from last week's report, based on conversations with Loudoun County School transportation. Motorists should expect delays during working hours with one lane closed and flaggers controlling traffic. Paving in this section of the project is anticipated in mid-September, with final asphalt complete by the end of September.

If residents would like to be e-mailed press releases and/or project updates related to the Route 690 S. /32nd Street Infrastructure Project, please contact Dale Lehnig at dLehnig@purcellvilleva.gov

A couple of photos of the ongoing construction are included below.



Installation of the endwall for the S. 32nd Street culvert.

End.