

PROJECT UPDATE

Route 690 S./32nd Street Infrastructure Project

Friday, October 30, 2009

CONTACT: Dale E. Lehnig, PE, CFM, Capital Projects & Engineering Manager
(540) 751-2327
dLehnig@purcellvilleva.gov

PURCELLVILLE: The Town's contractor continues to work along Route 690 S/ S. 32nd Street between Nursery Avenue and Rugby Court. During the past two weeks, the Contractor has completed the concrete pouring of the retaining wall and has backfilled behind the wall. The work remaining in this area of the project includes completion of the sidewalk, finishing the wall, and final surface asphalt paving. The weather has delayed some of the work, so the work continues into November. Working hours along 690S are restricted to 8 AM to 2 PM weekdays, and 8 AM to 5 PM on Saturdays. Motorists may experience delays during these times.

The work in the area of the lots south of Nursery Avenue is largely complete. Some final work will need to be completed in this area, including final grading of the ditchline (after it is sufficiently dry to work) and replacement of trees/shrubs that were removed due to the construction.

If residents would like to be e-mailed press releases and/or project updates related to the Route 690 S. /32nd Street Infrastructure Project, please contact Dale Lehnig at dLehnig@purcellvilleva.gov. Updates are also posted on the Town's website (www.purcellvilleva.com), Town Special Projects, 690S/32nd Street Infrastructure Improvements project.

End